



City of Brewer

Installation Report

- Installed
- Not Yet Installed
- City Limits

Street Light Installation Summary for May 28 - June 1, 2018
 Fixtures Installed This Period: 190

Total Fixtures (Approx):	884	Remaining Fixtures:	130
Fixtures Installed:	754	Percent Complete:	85%

