



# City of Brewer

*Installation Report*

- Installed
- Not Yet Installed
- City Limits

Street Light Installation Summary for May 7 - 11, 2018  
 Fixtures Installed This Period: 170

Total Fixtures (Approx):	884	Remaining Fixtures:	625
Fixtures Installed:	256	Percent Complete:	29%

